



VEGA LIFT INSTALLATION CHECK LIST Model of lift_____ Serial #____

NO

Lift location	_ Bay location	
Mounting configuration		
List all options or optional equipmer	nt with the lift	
CHECK LIST FOR PROPER OF checks-first unloaded, then lo	~•	isted operational
 depress the up button and check at multiple heights, check for pro at multiple heights from a station proper restart of lifting function 	per operation of the mechai	nical locking button
4. at full height, depress lowering by then lowering	utton and check for proper l	ifting-lock release and
5. if lift is fitted with distribution syst check for proper operation of the a	ir distribution switch	ply to the lift body,
6. is the rotary action of the main since 7. with the photo-electric cell on the photo-cell override button		proper operation of the
8. with the lift fully collapsed, ensure are inactive	e that the photo-electric cell	and the lighting system
9. during raising, as the lift passes tactivation of the photo cell and light	ing system	
10. above class 1/division 1 height switch		
11. during lowering of the lift, raise stops	•	the lift immediately
12. check for smooth/bind-free ope	,	
CHECK LIST FOR THE CONTF 1. are connection of (2) 14/12 wir NO		YES
2. are connection of 14/3 wires ti 3. are connection of 3 input power	ght at terminal strip YES_ wires tight at main power sv	NO witch YES

4. are all ground wire connections at the grounding bar fitted with terminal ends and tightened to the grounding bar YES NO
5. is rating of thermal overload on main switch adequate for motor amperage draw as listed on motor ID plate. What is maximum amperage draw as listed on motor plate? What is maximum amperage rating on thermal overload?
What is setting of thermal overload? What is the maximum amperage draw of the motor when the lift is at full extension and the motor is
operating?
6. are all remaining, factory installed wires within the main plastic control box properly
tightened in their location? YES NO (With a pair of needle nose pliers, grab each wire at its terminal location and apply slight pressure to ensure wire is properly secured)
7. are all components in the plastic control box properly secured to the bottom of the
control box? YES NO (apply slight pressure side to side on each component
to ensure it is properly anchored into the control box including the buttons on the
hinged door)
8. is the alignment of the main switch shaft to the main switch actuation knob mounted
in the control panel door correct? YES NO
9. are the wiring and buss bar connections within the motor cover proper and tight? YES NO
10. are the wiring connections at EV1 and EV2 and mechanical pressure switches
proper and tight? YES NO
11. are the air connections from the lift at the EV valves and the jacking beam air
distribution switch tight and leak free? YES NO 12. is the connection of the air supply to the control box from the building completed in
hard wall vinyl tubing? YES NO
are these connections tight and leak free? YES NO
13.are the electrical connections of the control box to the building power supply
disconnect proper and tight? YES NO
are all conduit in seal-tite power supply tubing clean and tight? YES NO
14. is the rear panel of the control box secure and tightened with all required screws? YESNO
15. is the control box anchored to the floor and are all anchors tight? YES NO
16. has wiped down of control box been completed? YES NO
17. check for proper alignment and operation of the control panel locking system?
YES NO
OUTON LICT FOR LIFT DODY
CHECK LIST FOR LIFT BODY
1. are all anchors properly installed and tightened? YES NO
2. if there is gaping between the base plates of the lift and the foundation in excess of
1/4 inch, has the lift been grouted to the floor? YES NO 3. if the lift is open floor in design, have the legs been properly balanced for correct
operation and are the forcing screw jam nuts properly tightened? YES NO
4. is the torsion bar micro switch properly aligned, tightened and free or debris? YES NO
5. are the hydraulic and air connections are the torsion bar tight and leak free? YES NO
6. are the electric supply lines, as the enter the rear lifting legs properly positioned to
avoid improper flexing that could lead to conductor deterioration or exterior jack chaffing? YES NO
7. are the safety bars all properly attached with all screws in place and secure

YES NU
are the safety bar micro switches properly positioned and tightened to allow direct
operation of the safety bar contact plungers? YES NO
are the wire connections within the safety bar micro switches proper and tight?
YES NO
8. are all runway lights properly secured and mounted to allow clear operation of the jacking beam? YES NO
9. are the electrical connections to each individual light clean and tight?
YES NO
10. is the photo-electric cell secure and properly aligned? YES NO
11. is the photo-electric cell reflector properly position, in good condition and wiped
clean? YES NO
12. within the runway junction boxes, are all connections properly tightened? YES NO
13. is the aligned of the micro switches to the lock transmission bar proper? YES NO
are the micro switches under the runways that are operated by the lock
transmission bars properly secured to the underside of the runway? YES
NO
are the wiring connections within the micro switches mounted under the runways
proper and tight? YES NO 14. is the positioning of the activation arm on each of the micro switches mounted
above the center lifting cylinders correct to allow operation of the mechanical locking
feature when the locks are spaced open at approximately 10 mm? YES NO
are the micro switches mounted above each center lifting cylinder proper secured
and anchored? YES NO
are the wiring connections within the micro switches mounted above each of the
center lifting cylinders proper and tight? YES NO
15. is the operation of the lock transmission bar smooth without binding?
YES NO
16. once the lift reaches maximum height, is there any leakage of hydraulic oil from the
holes in the cylinder ring nuts? YES NO
17. are the rings nuts on all the lifting cylinders properly seated and tightened? YES NO
18. are the moveable boards proper for the lift? YES NO
is the pivoting operation of the moveable board smooth? YES NO
if the lift is fitted with fixed wheel stops, are these wheel stops properly attached? YES NO
19. if the lift is fitted with compressed air supply in the runways, are all connections for
this system tight and leak free? YES NO
are the quick disconnects at each end of one runway damage and leak free?
YES NO
OUTOUL LOT FOR OFGOND A DV ITENAG
CHECK LIST FOR SECONDARY ITEMS
1. access ramps, if the lift is fitted with access ramps are the ramps properly aligned
to the lift body? YES NO if the access ramps do not sit directly on the floor, are the access ramps properly
shimmed and are the shims permanently attached to the access ramps(shimming can
be either steel or masonry shimming)? YES NO
2. if anti-skid coating has been applied to the runways and/or access ramps, is the
coating properly adhered to the all surfaces? YES NO
3. if the lift is equipped with a jacking beam, is the rolling operation of the jacking beam
smooth over the full length of the runways? YES NO

are the operational stops to keep the jacking beam from coming off the end of the runways in place and tight? YES NO are all lifting adapters for the jacking beam present and damage free? YES NO does the jacking beam travel to full extension and return to fully collapsed position? YES NO does the jacking beam have any air leaks? YES NO has the vent cap been installed in the jacking beam? YES NO
CHECK LIST FOR LITERATURE 1. have the lift O/M manuals been turned over to the end user? YES NO 2. have the accessory O/M manuals been turned over to the end user? YES NO
CHECK LIST FOR TRAINING 1. has the end user been properly trained? YES NO 2. what type of training has been provided[operational/maintenance/troubleshooting and repair]? 3. how many shifts have been trained?